



AGENDA ITEM #9.1

REPORT TO CITY COUNCIL

Report Prepared by: Jason Gorr – Public Works Director

Date: February 5, 2019

Subject: Public Works Facility Update

Report: After meeting with Mayor Tayloe, Council Member Pederson, and City Administrator Malecha, Widseth Smith Nolting (WSN) sent Boser Construction a letter requesting they finalize inside punch list work, requesting a credit for finishing the project after the Contract's substantial completion date, and indicating the City will finish outside punch list items and the seeding. Boser Construction is currently working to complete the inside punch list items and they are making fairly good progress. As of the date of writing this memo (January 30th), we have not yet heard back from Boser Construction.

Council Action Requested: No Council action requested.